

**The Potomac Aquifer Recharge Oversight Committee**  
**Final Meeting Minutes**  
**September 26, 2022**

In attendance: Whitney Katchmark (Committee Chair), Jim Bennett (remote), Mark Bennett, Jay Bernas, Ryder Bunce, Marcia Degen (remote), KC Filippino, Lance Gregory (remote), Julie Henderson, Dan Holloway, Hadi Khatami (remote), Mark Kram (remote), Scott Kudlas (remote), William Mann (remote), Jamie Mitchell, Scott Morris (remote), Harry Post, Doug Powell (remote), Leila Rice (remote), Gary Schafran, Tony Singh (remote), Mark Widdowson, Chris Wilson, Lauren Zuravnsky

Ms. Katchmark called the meeting to order at 11:30 am.

The minutes of the previous meeting were approved as distributed.

Dr. Widdowson (PARML) presented the timeline and planning stages for the Potomac Aquifer Recharge Monitoring Laboratory (PARML). There was some discussion on the groundwater monitoring wells being installed at James River plant. Mr. Powell mentioned that James City County is doing monitoring and offered to coordinate with PARML efforts.

Funding was received and approved at both ODU and VA Tech for the next three years. The James River plant should be in full scale operation in 2026. PARML is interested in developing a strategic plan with stakeholder input from PAROC. Current studies are at laboratory scale, but with a full-scale plant, adjustments will need to be made for monitoring, infrastructure, and student involvement. The strategic planning process would benefit from having a facilitator and suggestions were provided from participants. A facilitator familiar with Hampton Roads, the technical importance of PARML, and with strong facilitation skills was recommended. Several options were thrown out including an HRSD employee, someone from UVA's Institute for Engagement and Negotiation (IEN), Division of Consolidated Laboratory Services (DCLS), or an academic. Ms. Katchmark asked if there were funds for facilitation, that isn't clear. The group will continue discussion on finding the appropriate candidate.

Mr. Holloway (HRSD) presented an overview of the new research well drilled at the SWIFT facility. It is performing much better than the old well and they will start recharge in October. Many lessons were learned from the old well about how to avoid clogging and loss of recharge capacity. The new well is larger in diameter, packed differently to prevent clogging (silica beads with gravel), and should last indefinitely. The new well is a similar design as what to expect for a full scale recharge well.

Ms. Zuravnsky (HRSD) presented on the James River SWIFT construction progress and the Advanced Nutrient Reduction Improvements (ANRI) planned there. They have transitioned from design to construction and the JR SWIFT plant should be complete by April 2026. One design build contractor was hired for ease in funding and transition. A combination of loans and grants from WIFIA, CWRLF, and WQIF were used to fund the \$468M facility. The ANRI upgrades will improve water quality for SWIFT treatment and/or discharge. VDH asked if the diffusers would be moved so as not to impact any shellfish growing areas but there is no plan to move them and the current closures will stay in place. There is constant communication with James City County parks staff as construction progresses.

**The Potomac Aquifer Recharge Oversight Committee**  
**Final Meeting Minutes**  
**September 26, 2022**

Ms. Zuravnsky then discussed the full-scale implementation update for all HRSD plants. By 2025, Boat Harbor's connection to Nansemond should be complete. Some of the land at Boat Harbor will be kept but HRSD will have a smaller footprint. The pump station will be moved to higher ground. The force main will go under the James River and environmental assessments still need to be made as the permit is acquired. Strategic Planning is ongoing for VIP, York, and Williamsburg plants. A full-scale Nansemond plant will be complete before VIP.

Dr. Schafran (PARML) presented on results of aquifer isotope ratio monitoring. Oxygen and hydrogen isotope ratios serve as groundwater tracers to track movement of recharge water. There is evidence of SWIFT recharge water in the Upper Potomac Aquifer layer but no linear trend in the middle or lower layers. Other organic compounds (1,4-dioxane, nitrosamines, PFAS) were measured at various stages of treatment in the SWIFT water and in the aquifer. Removal appears to be complete in SWIFT water (following UV treatment) for most compounds. PARML will continue to monitor isotope ratios as tracers of recharge water and they will continue to monitor for 1,4 dioxane and nitrosamines as well as other organic compounds.

There were no public comments.

The meeting adjourned at 2:00 p.m.

Approved:

Date:

\_\_\_\_\_  
Committee Chair

Committee Members:

- Mike Rolband, Director of Virginia DEQ
- Dr. Colin Greene, Virginia State Health Commissioner
- Dr. William Mann, Governor Appointee
- Doug Powell, Governor Appointee
- Whitney Katchmark, HRPDC
- Dr. Stanley Grant, Director Occoquan Watershed Monitoring Laboratory
- Dr. Mark Widdowson, Co-Director of the Potomac Aquifer Recharge Monitoring Lab
- Dr. Gary Schafran, Co-Director of the Potomac Aquifer Recharge Monitoring Lab

Non-voting members:

- Mark Bennett, Director of Virginia and West Virginia Water Science Center
- Leslie Gillespie-Marthaler, Deputy Director Water Division, US EPA Region 3

# Potomac Aquifer Recharge Monitoring Laboratory (PARML)


Mark Widdowson and Gary Schafran  
PARML Co-Directors

September 26, 2022

# PARML Updates

1. Groundwater Monitoring – James River
  - Public-Sector Partnerships
2. PARML Funding
3. Long-Term Planning
4. Groundwater Chemistry
  - Aquifer Monitoring
  - Analytical Method Development


# PARML Planning Concepts



# Aquifer Isotope Ratio Monitoring

Oxygen ( $^{18}\text{O}/^{16}\text{O}$ ) and Hydrogen ( $^2\text{H}/^1\text{H}$ ) Isotope Ratios  
May Serve as a Groundwater Tracer Helping to Movement  
of Recharge Water


- Develop as a tool to monitor the movement of recharge water in the Potomac Aquifer
- Essentially unaffected by geochemical reactions



# Recharge and Monitoring Wells at the SWIFT Research Center and USGS Wells




# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells



At the previous PAROC meeting this figure was shown and it was interpreted as manifesting that UPA and MW SAT were fully influenced by recharge and LPA and MPA were not.

However, no pre recharge isotope data were available for comparison

# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells




Archived samples at SWIFT RC analyzed

Lack of significant influence of recharge on MPA and LPA

Isotope ratio values of archived samples collected prior to recharge


# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells



The influence of SWIFT recharge is clearly evident at UPA but not likely a linear trend

Isotope ratio vales of archived samples collected prior to recharge


# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells



Based on both computer modeling and chemical monitoring a rapid rise in isotope ratios would be expected.


Chemical monitoring parameters to help assess recharge influence

# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells




HRSD TOC UPA monitoring data illustrate the rapid rise expected

# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells



Sulfate appeared an even better tracer

# Isotope Ratio in SWIFT Water and in HRSD Monitoring Wells



In MPA, sulfate shows less variation consistent with MPA isotope values.

It can be seen that under full influence of SWIFT recharge, sulfate concentration change would be small compared to isotope ratio

# Analytical Determination of 1,4-Dioxane and Nitrosamines in Water With a Single Method

Currently two separate methods are utilized to measure these constituents:

- USEPA Method 521 – Nitrosamines
- USEPA Method 522 – 1,4 Dioxane



# PARML Development of a Single (Combined) Method to Analyze both Nitrosamines and 1,4 Dioxane in a Single Analysis

## Benefits:

Greater number of analyses per time


Greater number of samples per time

Increased productivity

Reduced solvent use (less hazardous waste generation)

# New Method for Simultaneous Analysis of Organic Compounds Corresponding to EPA521/522

SWIFT Sample – September 20, 2022



# 1,4 Dioxane


Compound name (1,4 Dioxane) R2=0.991	Conc (ug/L) LOQ= 0.008	Recovery % by 1,4 Dioxane-d8
INF	0.45	86.5
FS	0.49	73.0
O3	0.34	92.2
BF	0.19	65.2
C GAC	0.18	85.8
SWIFT	0.19	88.3
UPA	0.35	82.3
MPA	0.11	75.5
LPA	0.01	77.3

SWIFT Sample –  
September 20, 2022

# NDMA

compound name (NDMA) R2=0.992	Conc (ng/L) LOQ = 2	Recovery % by NDMA-d6
INF	2.28	83.7
FS	3.30	71.4
O3	114.96	89.4
BF	0.54	62.3
C GAC	0.38	82.9
SWIFT	0.72	82.7
UPA	1.02	79.6
MPA	0.50	72.7
LPA	0.24	72.3

# SRC 1,4-dioxane




NDEA

Compound name (NDEA) R2= 0.993	Conc (ng/L) LOQ = 2	Recovery % by NDMA-d6
InF	0.80	83.7
FS	0.72	71.4
O3	2.30	89.4
BF	0.42	62.3
C GAC	0	82.9
SWIFT	0.48	82.7
UPA	0.42	79.6
MPA	0	72.7
LPA	0	72.3

NMOR

Compound name (NMOR) R2= 0.992	Conc (ng/L) LOQ = 2	Recovery % by NDMA-d6
InF	5.82	83.7
FS	6.12	71.4
O3	5.16	89.4
BF	6.20	62.3
C GAC	6.98	82.9
SWIFT	0	82.7
UPA	0	79.6
MPA	0	72.7
LPA	0	72.3


Removal  
appears  
fully to be  
associated  
with UV  
photolysis




Other nitrosamines are quantified too!

# Application of EPA Method 524 (Volatile organic compounds, 54 analytes) by ITEX HS GC/MS.

Method is applicable to a wide range of organic compounds, with sufficient volatility to be analyzed by purge and trap. Includes four THMs regulated in drinking water (below).



# PARML Development of a New Method for Simultaneous Analysis of PFAS (PFCAs, PFOA) and HAAs by GC/MS



## Summary

Continuing to monitor isotope ratios in PAS to evaluate potential for use as a tracer to monitor movement of recharge water at Research Center and future SWIFT sites.

Continue monitoring of SWIFT RC for 1,4 dioxane and nitrosamines.  
Planned publication of this method after additional comparison efforts.

Continue application of other organics methods by GC MS and “challenge” the analyses with more complex waters of varying TOC concentrations and ionic content to assess any aqueous matrix effects



Questions?




## **NP\_MAR\_01 Update**

Potomac Aquifer Recharge  
Oversight Committee  
September 26, 2022




## SWIFT Research Center

- 1 MGD demonstration facility
- Educational facility
- Research facility
- May 2018 start-up
- Recharge Well TW-1
- Recharge Well NP\_MAR\_01






- Specific capacity (SC) – yield per unit measure of drawdown = gpm/ft of **drawdown** during withdrawal
- Requires a steady pumping rate
- Calculated over a specific duration of pumping
- Typically,
  - longer the duration, the lower the SC
  - higher the pumping rate the lower the SC






Modified from Driscoll, 1987

- Specific injectivity (SI) – yield per unit measure of draw-up = gpm/ft of **draw-up** on a recharging well
- Requires a steady recharge rate
- Calculated over a specific duration of recharging
- Typically,
  - longer the duration, the lower the SI
  - higher the recharge rate the lower the SI



Modified from Driscoll, 1987

Highest we can go




Drawdown in aquifer

Drawdown in well

Lowest we can go


- SC and SI provide capacity of the well not just the aquifer.
  - Losses in the aquifer
  - Losses in the well (gravel pack/screens)
- Good for tracking capacity of a well over time
- Production production and recharge flow capacities

- TW-1 installed in Aug 2016
- Test well and recharge well
- 12" diameter, carbon steel
- Initial specific capacity (withdrawal) of 37 gpm/ft at 1,200 gpm
- Initial recharge specific injectivity (recharge) of 23 gpm/ft







Injectivity at 0.30 MG cumulative recharge



- Injectivity by Volume
- Draw-Down Testing
- ⋯ Tracer study ends
- Superchlorination event
- - - Two BF/Day
- - - Raised Hypo Dose
- ⋯ GAC 2 at 90/10
- ⋯ GAC 2 Backwash
- Final Well Level
- ⋯ Chlorine residual increased
- Series of Pulsed BFs
- 65 Hz/NH<sub>2</sub>Cl for 2 days
- Last 3-10min pulsed backflush
- Free Cl
- ⋯ GAC 1, tracer started
- ⋯ GAC1 at 100%
- ⋯ 100% flow to GAC 1

## Pre-Rehab Video Log at TW-1

- Screen(s) exhibit clogging by siltation with fine- grained material filling screen slots.
- No visual evidence of biofilm or mineral incrustation appears on screen faces.
- Bottom of TW-1, contained 28 feet of sand accumulation compared to 83 feet in December 2018





## Percent of Screen Slots Clogged

- Screens are between 15 and 83 percent clogged.
- Screens in UPA significantly more clogged than the MPA and LPA.
- **Injectivity @ 8 gpm/ft now 1/3 of original value.**
- From the perspective of transmissivity, clogging the screens set against the UPA drops the transmissivity by 2/3.

Depth (fbg)	Screen	Aquifer Zone	Visual average clogged for screen (%)
508 to 531	1	UPA	51
555 to 595	2		27
677 to 685	3		83
725 to 756	4		36
822 to 835	5	MPA	17
861 to 885	6		15
906 to 920	7		18
965 to 989	8		18
1050 to 1090	9		23
1230 to 1335	10	LPA	23
1375 to 1395	11		31

- Brush casing and screen
- Swabbing Pass #1
- Swabbing Pass #2 with chemical addition (acid/dispersant)
- Post swabbing video survey
- Over-pumping
- Re-swab & airlift Screen 4
- Airlift material 1,395 to 1,415 fbg
- Install new pump and shafting
- Backflush to raise pH
- Resume MAR operations
- Post rehab video of well screening Lower Zone of Potomac Aquifer








Figure 7.2 Brushing of wells with different screen slot arrangements. Drawing: Schröder.

Average specific capacity at SWIFT RC TW-1 August 2016 to March 2021




- Goal is to preserve capacity, NP\_MAR\_01 online end of 2021
- Operate at lower recharge rate @ TW-1 ~ 500 - 600 gpm.
- Backflush twice/day



Server Local  
09:32:38  
04/20/2021

Print List

SS	Description	Unit	IDCS	Source	Value	Max	Min	Hair	Show alias
<input checked="" type="checkbox"/>	SRC75LITX0302.NP@NP AQ,RCHRG WELL LEVEL	FT	SRC75LITX0302	NP	-19.75227G	2.6049	-146.556	-2.536124G	<input type="checkbox"/>
<input checked="" type="checkbox"/>	SRC75FITX0302.NP@NP AQ,RCHRG BW PMP DISCH FLOW	GPM	SRC75FITX0302	NP	586.731G	1396.82	0.48827	673.349G	<input type="checkbox"/>
<input checked="" type="checkbox"/>	SRC75PITX0302.NP@NP AQ,RCHRG BW PMP DISCH PSI	PSI	SRC75PITX0302	NP	4.048156G	21.3745	0.111388	16.23019G	<input type="checkbox"/>




- Injectivity
- Water Level
- Two BF/Day
- Series of Pulsed BFs
- 65 Hz/NH2Cl for 2 days
- Free Cl
- Draw-Down Testing
- Raised Hypo Dose
- Last 3-10min pulsed backflush
- GAC 1, tracer started
- Tracer study ends
- GAC 2 at 90/10
- Chlorine residual increased
- GAC 2 Backwash
- GAC1 at 100%
- 100% flow to GAC1
- Superchlorination event

## Why New Full Scale Well at Nansemond – NP\_MAR\_01?

- Recharge well TW-1
  - Initial rehab after 6 months
  - Second rehab after ~3 yrs
  - Limited success
- **Shows signs of an aged well**
- Compromised from clogging, difficult to resuscitate
- TW-1 pumping sand
- Provides HRSD run time with a full scale well and unique features
- Incorporated into Nansemond SWIFT


## Well Aging





## Why New Full Scale Well at Nansmond – NP\_MAR\_01?

- Recharge well TW-1
  - Initial rehab after 6 months
  - Second rehab after ~3 yrs
  - Limited success, well was showing signs of an aged well
- Compromised from clogging, difficult to resuscitate
- **TW-1 pumping sand**
- Provides HRSD run time with a full scale well and unique features
- Incorporated into Nansmond SWIFT



# TW-1 vs NP\_MAR\_01

**TW-1**

TW-1	NP_MAR_01
19" diameter borehole	30" diameter borehole
12" 304L stainless steel screen	18"x20" 316L stainless steel pre-packed screen
Gravel pack only	Si spherical beads + gravel pack
Direct mud rotary drilling	Reverse circulation mud rotary drilling
Single well casing/screen	Overlap construction
11 screen zones	14 screen zones
380' of screen	342' of screen






Figure 4.2  
12-Inch Diameter Single-Cased  
Test Injection Well  
Hampton Roads Sanitation District  
Virginia Beach, VA  
**ch2m**

**NP\_MAR\_01**



MAR WELL NP\_MAR\_01  
18-Inch Diameter Managed  
Aquifer Recharge Well  
RW-1 at SWIFTRC  
Hampton Roads Sanitation District  
Virginia Beach, VA  
**JACOBS**


## Pre-packed well screen, gravel pack borehole cross-section



## 316 Stainless Steel Pre-packed well screen

- Almost perfect spheres
- Uniform and consistent bead size
- Can custom size per sand lens
- Stronger crush strength
- No bridging of filter pack
- Less loss of capacity from bio-fouling and mineral scaling
- Easy to clean and chemical resistance





## NP\_MAR\_01 Performance

- Pumped topped out at 2,813 gpm (4 MGD!)
- Specific Capacity @ 2,700 gpm = **69 gpm/ft**
- TW-1 SC @ 1,100 gpm = 37 gpm/ft
- NP\_MAR\_01 @ 1,220 gpm = 83 gpm/ft




## Post ACH treatment Specific Capacity

TW-1 SC @ 1,100 gpm = 37 gpm/ft  
 NP\_MAR\_O1 SC @ 1220 gpm = 68.7 gpm/ft

Static Water Level 100.5 feet below grade

Step No.	Pumping Rate (gpm)	Pumping Level (feet)	Drawdown (feet)	Specific Capacity (gpm/ft)	Specific Discharge (ft/gpm)	Skin Coefficient BQ (feet)	Well Loss CQ <sup>2</sup> (feet)	Caused by Laminar Flow (%)	Post Conditioning Diff		
									(gpm/ft)	(%)	
1	1220	118.3	17.8	68.7	0.0145	15.74	2.98	88.66	14.8	17.7	
2	1494	123.7	23.2	64.4	0.0155	19.27	4.46	83.11	12.3	16.0	
3	1795	130.2	29.7	60.4	0.0165	23.16	6.44	77.96	9.8	14.0	
4	2112	136.0	35.5	59.6	0.0168	27.24	8.92	76.85	9.8	14.1	
5	2414	142.6	42.1	57.3	0.0174	31.14	11.65	73.97	11.6	16.8	
6	2704	146.7	46.2	58.6	0.0171	34.88	14.62	75.57	9.6	14.1	
C	2.00E-06								Average	11.3	15.5
B	0.0129		average	61.51 gpm/ft		10.40 gpm/ft		14.46	(%)		


- Recharge cycle
  - ~ 450 gpm
  - ~ 2 hrs
- Static -96 ft below ground
- Recharge -87 ft below ground
- Recharge rate = 490 gpm
- Resulting specific injectivity (SI) = 54 gpm/ft
  
- Recharge at 700 gpm?





## NP\_MAR\_01 performance compared to TW-1

- TW-1 Initial
  - Withdrawal @ 1,300 gpm **SC 37 gpm/ft**
  - Recharge @ 700 gpm **SI 23 gpm/ft**
  
- TW-1 current
  - Recharge @ 450 gpm **SI 8 gpm/ft**
  
- NP\_MAR\_01 (post ACH treatment)
  - Withdrawal @ 1,300 gpm **SC 69 gpm/ft**
  - Recharge @ 490 gpm **SI 54 gpm/ft**



Questions?






# James River SWIFT and ANRI Project Update

Potomac Aquifer Recharge  
Oversight Committee  
September 26, 2022

Lauren Zuravnsky, P.E.  
Chief of Design & Construction - SWIFT




## Current Projects

**\$534 M Design Build**  
*(SWIFT + ANRI Upgrades)*

**\$14 M On Site Wells**

**\$40 M Off Site Wells**

*\*other capital projects*




# Projects have transitioned from design to construction

Data Date: August 31, 2022

Notice to Proceed  
March 2021

Design Complete  
December 2022





Agreed to Stipulated Price  
Initiated Construction  
May 2022

Substantial Completion  
Expected April 2026


# Design-Build project delivery

Single point of accountability (Design-Builder) for this large and complex project.

Shortened schedule by overlapping the design and construction phases.



**Stipulated Price reflects a total cost increase of 14 percent.**



**Requested Escalation (8.5%)**

**Scope Changes (5.6%)**

**Scope Included in Agreement**



Project funding sources include WIFIA and CWRLF loans; team will apply for WQIF grant funding.



Programmatic loan



Programmatic loan




Will apply for grant



# James River Design Build Project Status


- SWIFT + Nutrient Improvements project has started construction
- Recharge expected in 2026
- JV includes HDR and Black & Veatch




CAL YR	CY19		CY20		CY21		CY22		CY23		CY24		CY25		CY26		CY27		CY28		CY29	
HRSD	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029	
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct




# Existing James River TP Site







Construction  
Activity  
through the  
end of 2022




Construction  
Activity  
through the  
end of 2023



Construction  
Activity  
through the  
end of 2024




Construction  
Activity  
through the  
end of 2025






Performance  
Testing in  
2026



# Site work is on-going in the SWIFT area.














Sep 8, 2022 at 3:10:41 PM  
42° NE  
Newport News VA 23602  
United States

Excavation for MH-4 at 48" SCE



Sep 8, 2022 at 3:09:35 PM  
274° W  
Newport News VA 23602  
United States

Excavation for MH's 3 & 4



Sep 8, 2022 at 3:11:56 PM  
127° SE  
101 City Farm Rd  
Newport News VA 23602  
United States

New Manholes



Sep 8, 2022 at 3:08:33 PM  
270° W  
Newport News VA 23602  
United States

Excavation for DHMH-3 at 48" SCI










# Both drilling contracts are underway.

Data Date: August 31, 2022

CAL YR	CY19				CY20				CY21				CY22				CY23				CY24				CY25				CY26				CY27			
HRSD	2019				2020				2021				2022				2023				2024				2025				2026				2027			
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr




On Site Wells  
Feb 2022

Off Site Wells  
May 2022


# On Site MAR Wells



# Off Site MAR Wells and Monitoring Wells



# SWIFT Water Pipe Routes



- ↙ MAR Well
- ↕ Monitoring Well Cluster

# All three on-site wells have been initiated. Screens for the first well are expected on site in October 2022.





**Off-site wells are starting with geophysical borings at Well 9 & 10.**



## Drilling at JR\_MAR\_01






# Full Scale Implementation Program (FSIP) Update

Potomac Aquifer Recharge  
Oversight Committee  
September 26, 2022

Lauren Zuravnsky, P.E.  
Chief of Design & Construction - SWIFT

# General Location of SWIFT Treatment and Recharge Facilities






# James River



- SWIFT + Nutrient Improvements (design build) project has started construction
- Two well drilling contracts under way
- UIC Permit
- Recharge expected in 2026
- Multiple project efforts related to City park enhancements


# Boat Harbor Transition and Nansemond Improvements



- Construct new equalization and pumping facility in Newport News
- Convey screened and de-gritted wastewater in a new transmission force main
- Expand hydraulic and treatment capacity at Nansemond in Suffolk
- All 4 projects must be operational by 2025 to meet strategy and program goals
- SWIFT improvements following wastewater improvements
- Install recharge wells and monitoring wells

# Boat Harbor Pump Station Project Status

- Design-Bid-Build
- Design by RK&K
- Finalizing Agreement with property owner



CAL YR	CY19		CY20		CY21		CY22		CY23		CY24		CY25		CY26		CY27		CY28		CY29			
HRSD	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029			
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr



# Boat Harbor Pump Station Location


- Higher elevation






# Boat Harbor Pump Station

- 14.5 MGD average flow
- 36.5 MGD peak flow
- Screening
- Grit removal
- 1.5 MG daily equalization
- 12 MG wet weather equalization



# Boat Harbor Transmission Force Main (Aqueous-1) Design Build Project Status




- Team selected -> Garney Construction with Dewberry
- Multiple agency and permit coordination
- Design underway

CAL YR	CY19		CY20		CY21		CY22		CY23		CY24		CY25		CY26		CY27		CY28		CY29			
HRSD	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029			
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr




# Proposed profile of Force Main under the James River




SUFFOLK

# Boat Harbor Transmission Force Main (Land-2) Project Status

- Design by CDM Smith




# Boat Harbor Transmission Force Main (Land-2) Project Status – *site plan have been superseded*



- Interface with FM1 and Nansemond TP
- Coordinate with multiple private properties
- 48" HDPE Force Main
- Micro-tunnel under I-664
  
- Coordinate with managed aquifer recharge wells
- 30"-12" SWIFT Water pipe
- 16" Backwash pipe

# Nansemond Wastewater Upgrade (ANRI) Design Build Project Status

- Team selected -> Garney with Tetra Tech
- Design is underway



CAL YR	CY19		CY20		CY21		CY22		CY23		CY24		CY25		CY26		CY27		CY28		CY29			
HRSD	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029			
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr



# Wastewater Upgrades

## Advanced Nutrient Reduction Improvements



- Increase plant capacity - 50 MGD
- Major new infrastructure
- Improve nutrient reduction
- Treat to SWIFT influent quality


# Future Nansemond Facility





# Nansemond SWIFT Design Build Project Status

- Developing basis of design



CAL YR	CY19		CY20		CY21		CY22		CY23		CY24		CY25		CY26		CY27		CY28		CY29			
HRSD	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029			
	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr




## Full-Scale SWIFT Facility



- **33 MGD capacity recharge**
- **Multi-barrier Advanced Water Treatment**
- **Piping distribution network to all Wells**

# Nansemond Managed Aquifer Recharge Wells



2.5 MGD per well

## SWIFT FSIP Update: VIP

- Strategic planning

## SWIFT FSIP Update: YR, WB

- After VIP planning

